


3/13/2007

Overall:

- BellSouth has delivered all ordered dark fiber local loops
- All P5's have been delivered
- We are peering directly with FLR. Tomorrow we start peering with SoX. We're planning the peering with LEARN.
- We're supporting Tom Sterling's HD class, Enlightened Testbed and Glass Chord.
- We are in the process of assisting with the AG HD Testbed and have begun the planning to provide multiple 10GE to ISB for the Dell 50T.
- To date, LONI is supplying bandwidth for its customers to external peers in the order of magnitude of a monthly average of 750 Mb/s inbound and 567 Mb/s outbound.

Issues:

- Cisco/BellSouth equipment order for DCUs
- Ability to charge for commodity internet services and circuits
- ITC^DeltaCom collocation contract
- Sun Amercia collocation contract
- Missing local loop dark fiber routes
- AT&T IRU



3/13/2007

Shreveport to Monroe:

Completed

Fiber Characterization

BellSouth Local Loop from LSU HSC to Sun America

McLeodUSA collocation contract


McLeodUSA Haughton Optical Installation

Pending

Cisco/BellSouth equipment order for DCUs

Missing

Dark Fiber local loop in Ruston



3/13/2007


Monroe to Jackson, MS:
Completed

Pending

ITC^DeltaCom collocation contract
Tallulah Optical Installation
Jackson, MS Optical Installation

Missing

Dark Fiber local loop in Jackson



3/13/2007

Jackson, MS to Baton Rouge:

Completed

Level3 collocation contract

Pending

Site Survey of the Route

Fiber Characterization

Mendenhall, MS Optical Installation

Tylertown, MS Optical Installation

Greensburg, MS Optical Installation

Seminary, MS Optical Installation

Jackson, LA Optical Installation


L Band DCUs from Cisco/BellSouth

Missing

Dark Fiber local loop in Jackson

Dark Fiber local loop to LSU

Anticipate route to be ready for installation by the end of March.



3/13/2007

Baton Rouge to Lafayette:

Completed


ULL Campus move to LONI

Pending

Waiting on LITE to fix either fiber and/or equipment problems

Missing

Dark Fiber local loop to ULL-Abdalla Hall



3/13/2007


Lafayette to Shreveport:

Completed

- St. Landry Optical Installation
- Alexandria Optical Installation
- Derry Optical Installation
- Coushatta Optical Installation
- BellSouth Local Loop from HSC to Sun America

Pending

- Sun America collocation contract
- Cisco/BellSouth equipment order for DCUs
- Natchitoches dark fiber local loop



3/13/2007


Lake Charles to Baton Rouge:
Completed

Pending

- AT&T IRU
- Route Construction by AT&T
- Site Survey of the Route
- Fiber Assignments
- Fiber Characterization
- Lake Charles Optical and Routers Installation
- Crowley Optical Installation
- Port Barre Optical Installation
- Cisco Equipment Order for LPB

Missing

- Dark Fiber local loop to McNeese



3/13/2007

Baton Rouge to New Orleans:

Completed

Tulane Campus move to LONI

UNO P5 move to LONI


Pending

UNO working on scheduling their campus network move to LONI


HSC-NO working on IP Address changes in order to move to LONI

Missing

Dark Fiber local loop to SLU



3/13/2007
 New Orleans to Lafayette:
 Complete




3/13/2007

Lafayette to Lake Charles:
Completed

Pending

- Site Survey of the Route
- Fiber Characterization
- Cisco Equipment Order for LPB
- Roanoke Optical Installation



3/13/2007

Baton Rouge Ring:
Completed

SU P5 Installation completed in February

Pending

SU has cooling problems with the P5
Cisco Equipment Order for LPB