



LONI

Network Update

LONI Management Council

8/16/2005

Prepared by Lonnie Leger

1

LONI Project Plan Statistics as of 8/8/05

- Projected 79,328 work-hours duration (doesn't include meetings, travel, or p5 deployment)
- Completed 53,236.88 work-hours

LONI Project Plan Milestones

- BellSouth Fiber from LSU to NLR scheduled for 8/29/05
- NLR Lambda to Chicago/Starlight scheduled for 9/8/05
- Sun America I-49 Fiber under legal review
- 2nd Backbone RFP still being evaluated
- Purchasing has not released RFPs for Southern, Qwest, or Shreveport
- Working on Metro RFP for other cities

LONI Project Plan

Facility Milestones

- Hammond scheduled to be finished by 9/16/05
- La Tech scheduled to be finished 9/16/05
- LSU is complete
- LSU New Orleans scheduled to be finished 9/2/05
- LSU Shreveport scheduled to be finished 9/2/05
- Monroe is complete
- Southern scheduled to be finished 9/16/05
- Tulane is complete
- ULL scheduled to be finished 9/16/05
- UNO scheduled to be finished 10/26/05

LONI Project Plan Priorities

- Deploy equipment at LSU 8/17/05
- Deploy equipment at NLR 9/1/05
- Deploy equipment at Southern 9/15/05
- Deploy equipment toward New Orleans 10/3/05
- Deploy equipment toward Lafayette 10/17/05
- Deploy equipment toward Shreveport 10/31/05
- Deploy equipment toward Monroe 11/14/05







