



LONI

Network Update

LONI Management Council

LONI Project Plan

Milestones

- NLR Wave from Baton Rouge to Chicago (StarLight) completed 9/15/05
- Sun America I-49 Fiber under legal review
- Metro RFP is on the street
- BTR local loop fiber to be delivered by BellSouth around 1/20/06, except to SU due to construction delays
- Kenny Welshons and Ben Blundell have joined the technical team
- Basically four months behind schedule

LONI Project Plan

- Deploy optical equipment at SU on 1/10/06
- Deploy routers at UNO on 1/19/06
- Deploy routers at Tulane on 1/19/06
- Site Survey for Hammond on 1/10/06
- Site Survey for LaPlace on 1/12/06
- Site Survey for Ramah on 1/13/06
- Site Survey for Lafayette on 1/13/06
- Fiber characterization from Baton Rouge to LaPlace by end of Jan'06
- Fiber characterization from Baton Rouge to Lafayette by end of Jan'06
- Deploy optical equipment at Hammond and LaPlace by end of Jan'06
- Deploy optical equipment at Ramah and Lafayette by end of Jan'06